

## Lower Fall Creek Watershed Management Plan

### TIMELINE AS DEFINED BY IDEM/SWCD/CBBEL CONTRACT

Total Timeline = 30 months (December 21, 2006 through May 21, 2009)

<p><b>First Quarter</b> (Dec 2006, Jan, Feb 2007)</p>	<p><i>Delayed start due to time needed to hire contractor and negotiate contract (contract signed May 8<sup>th</sup>)</i></p>
<p><b>Second Quarter</b> (Mar, Apr, May 2007)</p>	<ul style="list-style-type: none"> <li>✓ Begin analysis of existing watershed data</li> <li>✓ Conduct Steering Committee meeting #1 (5/31)</li> <li>✓ Develop GIS for watershed</li> <li>✓ Start drafting sections of the WMP</li> </ul>
<p><b>Third Quarter</b> (Jun, Jul, Aug 2007)</p>	<ul style="list-style-type: none"> <li>✓ Continue developing GIS for watershed</li> <li>✓ Draft Newsletter #1 (7/20)</li> <li>✓ Conduct Public meeting #1 (7/24)</li> <li>✓ Distribute Brochure</li> <li>✓ Conduct Working Group meetings               <ul style="list-style-type: none"> <li>✓ Water Quality #1 (8/7)</li> <li>✓ Land Use/Economic Development #1 (8/14)</li> <li>✓ Education/Outreach #1 (8/16)</li> </ul> </li> <li>✓ Conduct Steering Committee meeting #2 (8/22)</li> <li>✓ Continue drafting sections of the WMP</li> <li>✓ <b>Submit DRAFT WMP &amp; Checklist (1.0 Watershed Planning, 2.0 Watershed Overview)</b></li> <li>✓ Submit monthly reports to IDEM via SWCD</li> </ul>
<p><b>Fourth Quarter</b> (Sep, Oct, Nov 2007)</p>	<ul style="list-style-type: none"> <li>✓ Continue developing GIS for watershed</li> <li>✓ Conduct Working Group meetings (as needed)               <ul style="list-style-type: none"> <li>✓ Water Quality #2 (11/13)</li> <li>✓ Land Use/Economic Development #2 (11/13)</li> <li>✓ Education/Outreach #2 (12/13)</li> </ul> </li> <li>✓ Continue drafting sections of the WMP</li> <li>✓ Submit monthly reports to IDEM via SWCD</li> </ul>
<p><b>Fifth Quarter</b> (Dec 2007, Jan, Feb 2008)</p>	<ul style="list-style-type: none"> <li>✓ Draft QAPP</li> <li>✓ Continue developing GIS for watershed</li> <li>✓ Conduct Working Group meetings               <ul style="list-style-type: none"> <li>✓ Water Quality (waiting on macro data)</li> <li>✓ Land Use/Economic Development #2 (2/12)</li> <li>✓ Education/Outreach #1 (2/28)</li> </ul> </li> <li>✓ Conduct Steering Committee meeting #3 (2/12) <i>Topic: Land Use &amp; Land Use Change</i></li> <li>✓ Continue drafting sections of the WMP</li> <li>✓ Draft BMP Demonstration Project Report</li> <li>✓ <b>Submit DRAFT WMP &amp; Checklist (1.0 Watershed Planning; 2.0 Watershed Overview; 3.0 Water Quality Problems, Causes &amp; Sources; 4.0 Identification of Critical Areas) (12/21)</b></li> <li>✓ <b>Submit QAPP</b> (draft 1/17; approved 3/17)</li> <li>✓ Submit monthly reports to IDEM via SWCD</li> </ul>

<p><b>Sixth Quarter</b> (Mar, Apr, May 2008)</p>	<ul style="list-style-type: none"> <li>✓ Conduct macro invertebrate sampling #1</li> <li>✓ Continue developing GIS for watershed</li> <li>✓ Conduct Working Group meetings (as needed)</li> <li>✓ Conduct Steering Committee meeting #4 (5/13) <i>Topic: Surface &amp; Ground Water Quality</i></li> <li>✓ Draft Newsletter #2 (3/30)</li> <li>✓ Continue drafting sections of the WMP</li> <li>✓ <b>Submit BMP Demonstration Project Report</b></li> <li>✓ <b>Submit DRAFT WMP &amp; Checklist (1.0 Watershed Planning; 2.0 Watershed Overview; 3.0 Water Quality Problems, Causes &amp; Sources; 4.0 Identification of Critical Areas; 5.0 Goals &amp; Decisions)</b></li> <li>✓ Submit monthly reports to IDEM via SWCD</li> </ul>
<p><b>Seventh Quarter</b> (Jun, Jul, Aug 2008)</p>	<ul style="list-style-type: none"> <li>✓ Finish developing GIS for watershed</li> <li>✓ Conduct Steering Committee meeting #5 (8/12) <i>Topic: Flooding &amp; Flooding Impacts</i></li> <li>✓ Conduct Workshop #1 (6/12 &amp; 8/21) <i>Topic: Shoreline Stewards</i></li> <li>✓ Finish drafting sections of the WMP</li> <li>✓ Submit monthly reports to IDEM via SWCD</li> </ul>
<p><b>Eight Quarter</b> (Sep, Oct, Nov 2008)</p>	<ul style="list-style-type: none"> <li>• Conduct macro invertebrate sampling #2</li> <li>• Incorporate comments on DRAFT WMP</li> <li>• <b>Distribute full DRAFT WMP to SC &amp; WG</b></li> <li>• Conduct Workshop #2 (10/29) <i>Topic: Backyard Conservation</i></li> <li>• Submit monthly reports to IDEM via SWCD</li> </ul>
<p><b>Ninth Quarter</b> (Dec 2008, Jan, Feb 2009)</p>	<ul style="list-style-type: none"> <li>• Draft Newsletter #3</li> <li>• <b>Distribute full DRAFT WMP to Public</b></li> <li>• Conduct Public Meeting #2 (1/15) <i>Topic: Present DRAFT WMP</i></li> <li>• Conduct Workshop #3 (TBD) <i>Topic: Regulated Drains vs. Natural Waterways</i></li> <li>• Conduct Steering Committee meeting #6 (1/29) <i>Topic: Project Wrap-up and Implementation</i></li> <li>• Submit monthly reports to IDEM via SWCD</li> </ul>
<p><b>Tenth Quarter</b> (Mar, Apr, May 2009)</p>	<ul style="list-style-type: none"> <li>• Calculate pollutant loads from BMPs implemented by SWCD</li> <li>• <b>Submit full DRAFT WMP &amp; Checklist to IDEM</b></li> <li>• <b>Submit Final Project Report to IDEM</b></li> <li>• Submit monthly reports to IDEM via SWCD</li> </ul>